

B.R. DeWitt Inc.

A subsidiary of Gen. DeWITT corp

Ready Mixed Concrete



8865 ELLICOTT ST. - FAYLICH, NEW YORK 14625

CONCRETE TEST REPORT

PROJECT: BIG TREE INN
 LOCATION: MAIN ST., GENESSEO, NY
 CONTRACTOR: CALLO CONSTR.
 LOCATION PLACED: KITCHEN FLOOR
 STRENGTH REQUIREMENT @ 28 DAYS: 4000

DATE CAST: 9/12/95
 SPECIMENS MADE BY: M. WELCH
 QUANTITY REPRESENTED: 7
 NUMBER SUBMITTED: 5
 MIX NUMBER:

MATERIAL PROPORTIONS USED (QUANTITIES PER CUBIC YARD)

CEMENT:	520	LBS.	SOURCE: ST. MARY'S	TYPE: II
POZZOLAN:		LBS.	SOURCE:	TYPE:
FINE AGGREGATE (SSD):	1475	LBS.	SOURCE: GLSC, BATAVIA	TYPE: NAT. SAND
COARSE AGGREGATE (SSD):	1680	LBS.	SOURCE: GLSC, STAFFORD 1'S	TYPE: CR. SINK #67
COARSE AGGREGATE (SSD):		LBS.	SOURCE:	TYPE:
ADMIXTURE:		LBS.	SOURCE:	TYPE:
ADMIXTURE:		LBS.	SOURCE:	TYPE:
ADMIXTURE:	52.0	OZ.	NAME: PROTECTRE	TYPE:
ADMIXTURE:		OZ.	NAME:	TYPE:
ADMIXTURE:		OZ.	NAME:	TYPE:
WATER:	274	LBS.	W/C + P ₂	TYPE:

CONCRETE INSPECTORS REPORT

TIME SPEW.	TRUCK NO.	(IN.) DEPTH	% AIR CONTENT	TEMP. F CONCRETE	TEMP. AIR F	UNIT (#/CF) WEIGHT	(CF/CY) YIELD	WEATHER	CYLD CAST
9:00	38	6"	1.1%	66°	60°			CLEAR	YES

COMPRESSION TEST RESULTS

SPECIMEN I. D.	DATE RECEIVED	DATE TESTED	AGE (DAYS)	TOTAL LOAD (LBS.)	UNIT LOAD (PSI)	CYLINDER WEIGHT (LBS.)
7396	9/13	9/19	07	81,500	2,882	
7397	9/13	9/25	14	104,000	3,678	
7398	9/13	10/10	28	134,500	4,757	
7399	9/13	10/10	28	133,500	4,722	
7400	9/13		BOLD			

COMMENTS:

NEARLY SUBMITTED,
 B. R. DEWITT, INC.
 THOMAS A. BERG

PHONE (716) 684-3132
 QUALITY READY MIX CONCRETE SINCE 1923

